

# Onondaga Lake Partnership - Project Progress Report

Project Title: FY01 Onondaga Lake Trail/Lake Habitat Modules Design Project

Project Sponsor: USACE

Project Number: HAB-073

Project Manager: Traci Clever, (716) 879-4490

Product Delivery Team: Traci Clever (USACE), Parsons Engineering & Science, Liverpool NY

Design Coordinator: Traci Clever, Bill Kowalewski, Ron Guido (USACE), Sharon Brooks & Steve Eidt (NYSDEC), Dick Team: Elander & Dave Coburn (Onondaga County) See Roster (separate file)

---

**Project Description:** FY01 OLP Project. The Onondaga Lake Trail/Lake Habitat design project will complete final design plans and specs for Section 3c of the Onondaga Lake Canalways Trail incorporating the design of wetlands and aquatic habitat within Onondaga Lake between the trail and the lakeshore to restore, improve and increase the wetland and aquatic resources. This project was originally titled "Construct Permanent Habitat Modules Lakewide". Its original intent was to implement lakewide habitat module construction based upon the results from the EPA habitat module demonstration project HAB-003. However, without having a habitat strategic plan to guide the design and construction of future habitat modules, the OLP decided this project could better serve the community by preparing design plans and specifications for the Lake Trail Segment 3C and habitat modules within the trail segment area.

**Product Delivery Method:** Project consists of three phases. Parsons will incrementally produce and deliver project products and overall trail and habitat design per the USACE scope of work under the Indefinite Delivery Contract (IDC) established for the OLP through USACE.

---

**Progress This Quarter:** Received Parsons proposal on 28 Aug 02. Meeting with Parsons and OCDOT & Parks Dept. on 10 Sept. 02 to review proposal and scope. Requested revised proposal from Parsons on 10 Sep 02

**Actual vs Schedule Progress:** Contractor scope of work developed and will be ready to issue to Parsons in Aug 02. Expect project to start in Sept. 02. Behind schedule approximately 90 days due to revisions in DA required by HQ USACE Office of Policy Compliance.

---

**% Work Completed:** 10

**% Funds Expended:** 2

**Progress With Funding Parameters:** Progress is within budget for PMP, Letter Report, SOW and IGE.

---

**Deliverables Status:** No deliverables required to date. Schedule of deliverables to be developed with Parsons pending notice to proceed.

---

**Plans for Next Quarter:** Parsons start work and progress according to schedule. QCP & ITR & schedule submittals to USACE. Review existing data and information. Site visit. Technical proposal planning meeting. Initiate Feasibility Study tasks for baseline project performance.

Developed By: