

PHASE 2 SCHEDULE
FORMER LAKE ONTARIO ORDNANCE WORKS RI/FS

<u>ACTION</u>	<u>DATE</u>
Begin field reconnaissance	3 October 88
Complete field reconnaissance	17 November 88
Complete scope of work for Phase 2 of Remedial Investigation (RI)/ Feasibility Study (FS)	13 December 88
Complete contract negotiations with A-E firm to accomplish Phase 2 RI/FS work	3 February 89
Begin RI	6 February 89
Complete Draft RI report	20 November 89
Complete Final RI report	8 January 90
Complete Draft FS report	26 May 90
Complete Final FS report	13 August 90
Complete Decision Document regarding selected remedial alternative	24 September 90

FORMER LAKE ONTARIO ORDNANCE WORKS
DESIGN OF REMEDIAL ALTERNATIVE

<u>ACTION</u>	<u>DAY NUMBER</u>
Authority to proceed with design	1
Complete contract negotiations with A-E design firm	60
Begin remedial design	63
Complete remedial design	242 to 428 (depends upon alternative selected)
Advertise for construction contractor	immediately following completion of design.
Award construction contract	Approximately 60 days after advertising.