

Author: RAYMOND L PILON at NCBMAIL

Date: 5/9/98 8:31 PM

Priority: Normal

TO: Justina T Wesley NAB02 at X400

CC: David J Brouwer NAN02 at X400, FREDRICK L BOGLIONE, JUDITH S LEITHNER,
Sesh P Lal NAB02 at X400, Clinton L Anuszewski NAB02 at X400

FROM: RAYMOND L PILON

Subject: LOOW Scheduel

Justina:

Based on our 5/8/98 conversation and your concurrence, I am reporting to CENAN the following schedule changes for LOOW.

Ray Pilon

| | New Schedule | Previous Schedule |
|--|-----------------|----------------------|
| Phase IRA Phase 1 Complete Design (Schedule slippage of 4 months! NAB Design completion scheduled on 8 June 1998) | June 1998 | Feb 1998 |

| | | |
|--|----------|----------|
| Phase RI/FS Complete Draft History Search (action is complete) | Dec 1997 | Dec 1997 |
|--|----------|----------|

| | | |
|---|----------|----------|
| Complete Final History Search (Schedule slippage of 2 months! NAB will finalize in May) | May 1998 | Mar 1998 |
|---|----------|----------|

| | | |
|--|----------|----------|
| Complete Draft Phase 1 RI Workplans (action is complete) | Jan 1998 | Jan 1998 |
|--|----------|----------|

| | | |
|---|----------|----------|
| Complete Final Phase 1 RI Workplans (Schedule slippage of 2 months! NAB to meet with NYSDEC to resolve issues on 5/14/98. NAB is confident of issue resolution to allow contractor to proceed to field in late May. Under NO circumstance should the contractor be directed to mobilize without prior NYSDEC approval of workplan). | Jun 1998 | Apr 1998 |
|---|----------|----------|

| | | |
|--|----------|----------|
| Begin Phase 1 IRA = (Schedule slippage of 2 months! NAB scheduled to provide Design to Buffalo District (LRB) on 13 May 1998. LRB will award Phase 1 within in-house contracting capabilities, scheduled award in June 1998) | Jun 1998 | Apr 1998 |
|--|----------|----------|

Ray Pilon

CA: Dave Brouwer
732-249-0734