

ATTCHMENT B
Photographic Log

This Page Intentionally Left Blank



Photograph 1 View of the access road, looking north, alongside of AOC 1 following pre-mob meeting prior to construction activities.



Photograph 2 View of AOC 1 at beginning of vegetation clearance



Photograph 3 AOC 1 during vegetation clearance and debris pile delineation.



Photograph 4 Installation of construction access road into AOC 1.



Photograph 5 Start of tree removal and remaining vegetation clearance of AOC 1.



Photograph 6 View of AOC 1 looking west from access road during tree clearance activities.



Photograph 7 Construction of staging area east of the NRAA access road adjacent to AOC 1.



Photograph 8 View of AOC 1 looking southwest showing chipping and transport of cleared trees.



Photograph 9 McIntosh & McIntosh conducting pre-mobilization land survey.



Photograph 10 Installation of silt-fence and orange construction safety fence.



Photograph 11 View of AOC 1 looking northwest during first excavation activities in September 2018.



Photograph 12 View of AOC 1 looking northwest from access road showing removal and transport of root balls.



Photograph 13 View of AOC 1 looking southwest from access road showing removal and transport of tires and debris.



Photograph 14 View of AOC 1 looking northwest from access road of excavated, stockpiled soil.



Photograph 15 Excavation area in November 2018.



Photograph 16 Excavation area in November 2018.



Photograph 17 Beginning of dewatering system. Excavation water is pumped into weir tank.



Photograph 18 Water is pumped from weir tank through sediment filter bags and into the carbon vessel.



Photograph 19 Water leaves carbon vessel, passes through another filter-bag and is discharged back into excavation until samples confirm sufficient filtration.



Photograph 20 Drop-trak hose protector allowing NRAA access road to remain accessible during dewatering operations.



Photograph 21 Discharge location downgradient from AOC 1 with dewatering bag.



Photograph 22 Flow meter attached to discharge line used to keep track of flow-rate and total gallons discharged.



Photograph 23 AOC 1 after dewatering operations viewed from the NRAA access road, looking west.



Photograph 24 Final soil remediation being live-loaded into tri-axes



Photograph 25 View of AOC 1 looking west following the final excavation in August 2019



Photograph 26 View of core sample taken from AOC 1 during ISM sampling conducted in August 2019.



Photograph 27 View of AOC 1 looking west from access road during backfill activities.



Photograph 28 View of AOC 1 looking northwest from access road following restoration and hydroseeding activities.



Photograph 29 View of AOC 1 looking east towards access road following final site inspection.

This Page Intentionally Left Blank