



US Army Corps
of Engineers
Buffalo District

FACT SHEET

October 2019

**UNITED STATES GENERAL SERVICES ADMINISTRATION – MASSENA U.S. LAND PORT OF ENTRY
MASSENA, NY
Interagency and International Services (IIS)**

Location

- 30 International Bridge Road, Massena, NY, 13662

Project Description

- Design and construction of a new potable well and water treatment system for the Massena U.S. Land Port of Entry, Massena, New York. The current water supply is provided via the ALCOA plant adjacent to the Massena Land Port of Entry.
- The project encompasses:
 - Installation of two on-site wells, and a water treatment system within an existing maintenance building.
- The project would be accomplished with 4 tasks:
 - Task 1: Contract Award for A-E Design Services and Well Construction - Complete
 - Task 2: Review of A-E Design Specifications and Drawings - Complete
 - Task 3: Contract Award for Construction of Water Treatment System - Underway
 - Task 4: Construction Oversight and Project Closeout

Project Capabilities

- Prepare scope to construct a new well and water treatment system for the Massena Land Port of Entry.
 - In-house labor: \$158K
 - Design Contract: \$173K
 - Well Construction Contract: \$52k
 - Water Treatment System Construction Contract: \$617k

Project Task	Estimated Cost of Task	Funding Thru FY17*	FY18 Req.	FY18 Budget	FY19 Req.	FY19 Budget	FY20 Req.	FY20 Budget
Task 1	\$287K	\$46K	\$145K	\$145K	\$49K	\$49K	\$47K	\$47K
Task 2	\$30K	\$0K	\$30K	\$30K	N/A	N/A	N/A	N/A
Task 3	\$643K	\$0K	\$4K	\$4K	\$409K	\$409K	\$230K	\$250K
Task 4	\$50K	\$0K	\$0K	\$0K	\$45K	\$45K	\$5K	\$5K

Importance

- CBP considers continued operation of the Massena Land Port of Entry facility important to their overall mission.

Consequences

- Without the proposed new construction, the Massena Land Port of Entry would lose its potable water supply and have to rely on trucking water as an interim measure.

Assumptions/Risks

- The ALCOA water treatment system is antiquated and GSA will be required to pay for any repairs necessary to keep water running.

Project Customer

- The customer is the U.S. General Services Administration, which is supporting the U.S. Customs and Border facility in Massena.

Congressional Interests

- Representative Elise Stefanik R-NY-21
- Senator Charles Schumer D-NY
- Senator Kirsten Gillibrand D-NY

Current Status

Construction is underway with completion anticipated by end of SEP 2019.

Issues

- Delays in equipment deliveries have pushed construction end date by 3 weeks.

Project Manager: Andrew C. Gang, (716) 879-4230, Andrew.C.Gang@usace.army.mil