



PROJECT DEPTHS AND SOUNDINGS ARE REFERRED TO LOW WATER DATUM ELEVATION 243.3 FEET ABOVE MEAN WATER LEVEL AT RIMOUSKI, QUEBEC (IGLD 1985) (INTERNATIONAL GREAT LAKES DATUM 1985)

SACKETS HARBOR, NEW YORK
(JEFFERSON COUNTY)

Condition of Improvement, 30 September 1989

Project: The existing project was authorized by the 1882 and 1888 River and Harbor Acts which provide for:

a. A timber-crib mooring place, 18 feet square, off the end of Navy (Shiphouse) Point, and a brush and stone jetty 164 feet long extending across Navy (Shiphouse) Point to the crib.

b. Two stone groins perpendicular to the shore line of Navy (Shiphouse) Point.

Progress: Project is complete.

Cost of Construction:

The total cost of the existing project is \$19,010.