

Kowalewski, William E LRB

From: Kowalewski, William E LRB
Sent: Thursday, August 31, 2000 2:04 PM
To: Moore, Brian F LRB
Cc: Pilon, Raymond L LRB; O'Mara, Mary K LRB; Rebecca Park Zayatz (E-mail); Kent Johnson (E-mail)
Subject: Backfill of CWS excavation

Brian

1. I have reviewed the analytical results for the soil sample taken from the stockpiled soil/debris (800 cubic yards) from the CWS removal. The soil is "clean" with respect to EPA Region-9 Preliminary Remediation Goals. It also is below NYS-DEC TAGM 4046 soil cleanup objectives. Reference submittal #38, Wastestream Technologies sample number WS69581.

2. You may direct Severson to place the excavated soils and pea-gravel pipe bedding back into the excavation. The soils and stone are suitable for backfill. The concrete, steel, and clay pipe rubble are not suitable for backfill and must be segregated and disposed as non-hazardous solid waste.

3. I have spoken to Becky Zayatz (CWM) and Kent Johnson (DEC) and both concur. Please call if any questions. Severson plans to start backfilling on/about 6 Sep 00.

Bill