CONVERSATION RECORD

TIME:

DATE: 5-26-88

TYPE: [X] VISIT [ ] CONFERENCE [ ] TELEPHONE [ ] INCOMING [ ] OUTGOING

Location of Visit/Conference: Lake Ontario Ordnance Works

NAME OF PERSON(S) CONTACTED OR IN CONTACT WITH YOU	ORGANIZATION (Office, dept., bureau, etc.)	TELEPHONE NO.
Kevin Connare	Acres	

ROUTING	
NAME/SYMBOL	INT
~~ED-FH~~	~~MKS~~
file	
copy to	
ED-T	

SUBJECT: Grouting procedures for deep monitoring wells.

SUMMARY

Stated Corps concerns about procedures used to grout the surface casing on monitor well MW-C-1D. Stated that for all remaining wells there must be visible grout return at the surface between the borehole and outside surface of the casing to confirm that the underlying aquitard is effectively sealed from possible upper contaminant migration and that they are responsible for determining that MW-C-1D is effectively sealed. Suggested using smaller diameter casing as originally planned in order to obtain a better seal. Acres personnel were in agreement with all above comments.

ACTION REQUIRED

NAME OF PERSON DOCUMENTING CONVERSATION	SIGNATURE	DATE
David Drake	David Drake	5-26-88

ACTION TAKEN

SIGNATURE	TITLE	DATE