CONVERSATION RECORD

TIME: 8:00 Am

DATE: 6-17-88

TYPE

☐ VISIT ☐ CONFERENCE ☒ TELEPHONE

☒ INCOMING ☐ OUTGOING

Location of Visit/Conference:

ROUTING	
NAME/SYMBOL	INT

NAME OF PERSON(S) CONTACTED OR IN CONTACT WITH YOU	ORGANIZATION (Office, dept., bureau, etc.)	TELEPHONE NO.
Ken Litfin / Kathy Older Larry Zamojski	Acres	

SUBJECT

Lake Ontario Ordnance Works RI/FS

SUMMARY

Ken called to discuss the problem of bentonite seals for shallow monitoring wells at the site. We decided that it was more important to get complete water samples from all depths in the aquifer being sampled, rather than stick strictly with normal sealing practices. In other words the seal for shallow wells may be reduced.

Larry noted that the present schedule for trenching operations calls for trenching to begin the week of 18 July 88 (or possibly 25 July if drilling does not progress as anticipated). The Corps should have an observer on site (at the office capable of contacting DOE or the Technical Support Unit should problems with radiation or phosgene gas cylinders occur.

July 6 is the tentative date to meet with SCA Safety Manager to discuss the trenching operation

ACTION REQUIRED

NAME OF PERSON DOCUMENTING CONVERSATION	SIGNATURE	DATE
Lee Fuerst	Lee Fuerst	6-17-88

ACTION TAKEN

SIGNATURE	TITLE	DATE