CONVERSATION RECORD

TIME: 3:15 PM
DATE: 21 JUNE 1988

TYPE
☐ VISIT ☐ CONFERENCE ☑ TELEPHONE
☑ INCOMING ☐ OUTGOING

Location of Visit/Conference:

NAME OF PERSON(S) CONTACTED OR IN CONTACT WITH YOU	ORGANIZATION (Office, dept., bureau, etc.)	TELEPHONE NO.
DAVE DRAKE	716-754-4031	

SUBJECT: LAKE ONTARIO ORDNANCE WORKS

pg 1 of 2

ROUTING	
NAME/SYMBOL	INT
ED-FH	
file	
Copy to	
ED-TD	

SUMMARY

DAVE CALLED — ACRES RELOCATED B-2, S&D halfway between B-4, S&D & B-1, S&D and were just setting up on boring. [New location will be downgradient of Area B & Wooded AREA]. On the last hole they lost 10 feet of casing with a bit down hole and spent quite a bit of time prior to successfully retrieving it. In process of fishing it out, they yanked the surface csg up about ½ foot. Dave asked them to re-grout so they tremied in more grout. Before grouting they put sand from the bottom of hole (~30') to within 1 foot of the casing. The final geophysical survey came in (to ACRES) & there was an

ACTION REQUIRED

CHECK LOCATION OF B-2 AGAINST PURPOSE OF B-2; ASK LEE ABOUT MEETING WHERE

NAME OF PERSON DOCUMENTING CONVERSATION	SIGNATURE	DATE
Locations were discussed	K. Older	21 JUNE 88

ACTION TAKEN

SIGNATURE	TITLE	DATE

CONVERSATION RECORD

TIME: 3:15 PM | DATE: 21 JUNE

TYPE: ☐ VISIT ☐ CONFERENCE ☒ TELEPHONE ☐ INCOMING ☐ OUTGOING

Location of Visit/Conference:

NAME OF PERSON(S) CONTACTED OR IN CONTACT WITH YOU	ORGANIZATION (Office, dept., bureau, etc.)	TELEPHONE NO:
DRAKE		

SUBJECT: LOOW

Pg 2 of 2

ROUTING	
NAME/SYMBOL	INT

SUMMARY

anomaly in SE corner of wooded area ~~and~~ (high conductivity) and there was also an anomaly in north central portion of wooded area (medium conductivity). [looks like some of woods may have to go as Acres proposes to move soil borings to areas of anomalies however don't know how they plan to drill in those areas]

ACTION REQUIRED

NAME OF PERSON DOCUMENTING CONVERSATION	SIGNATURE	DATE
	K. Olden	21 JUNE 1988

ACTION TAKEN

SIGNATURE	TITLE	DATE

CONVERSATION RECORD

TIME: PM

DATE: 20 JUNE 1988

TYPE: ☐ VISIT ☐ CONFERENCE ☑ TELEPHONE ☑ INCOMING ☐ OUTGOING

Location of Visit/Conference:

NAME OF PERSON(S) CONTACTED OR IN CONTACT WITH YOU: DAVE DRAKE

ORGANIZATION (Office, dept., bureau, etc.):

TELEPHONE NO: 716-754-4031

SUBJECT: LAKE ONTARIO ORDNANCE WKS pg 1

ROUTING	
NAME/SYMBOL	INT
ED-FH	
file	
Copy to	
ED-TD	

SUMMARY

DAVE SAID HE supplied some erroneous info last Thursday 16 June, he had said B-1, S+D & B-2, S&D were completed or would be completed by the next day (17 JUNE) however it was not B-2, S+D But it was B-4 S&D. As of today only B-4-S was completed; B-4-D was in progress Dave said they drilled "S" first because the two crews were sharing large diameter augers & the other crew was using the large diameter augers for B-1-D. Other problems showing inefficiency of "Rochester Drilling" - crew returned rental steamer before they received their own steamer from repair shop - resulted in down time.

B-1, S was dry after sitting overnight; after weekend it contained 5' cave-in under ~~2 ft~~ of water; water table was about 12' below ground; At C-1, S water table was at 2 to 3' below ground. Several wet sand lenses existed above water table at B-1-S

ACTION REQUIRED

NAME OF PERSON DOCUMENTING CONVERSATION: Kathleen Olds

SIGNATURE: Kathleen Olds

DATE: 20 JUNE 1988

ACTION TAKEN

SIGNATURE

TITLE

DATE

CONVERSATION RECORD

TIME

DATE 20 JUNE

TYPE

☐ VISIT ☐ CONFERENCE ☑ TELEPHONE ☐ INCOMING ☐ OUTGOING

Location of Visit/Conference:

ROUTING	
NAME/SYMBOL	INT

NAME OF PERSON(S) CONTACTED OR IN CONTACT WITH YOU: D. DRAKE

ORGANIZATION (Office, dept., bureau, etc.):

TELEPHONE NO:

SUBJECT: L 00 W pg 2

SUMMARY

DURING 16 JUNE conversation DAVE Said that ACRES was taking logs in notebooks and transcribing them onto log sheets but now they were doing logs directly onto appropriate sheets or forms.

Acres wants (or may want) to put soil borings into woods about 30 to 50' but SCA does not want them to remove any trees ; I told ~~the~~ Dave that Acres would have to submit a rationale for moving borings Acres also has to move location of B-2 S+D because it is inaccessible

~~Th~~ With regard to frost heave problem & well construction of deep wells → since the grouting continues until a return is noted at surface & grout doesn't settle a void space cannot be maintained.

ACTION REQUIRED

check proposed re-location of B-2 S+D

NAME OF PERSON DOCUMENTING CONVERSATION

SIGNATURE: Kathleen Olden

DATE: 20 JUNE 1988

ACTION TAKEN

Lee Fuerst contacted Ken Litfin regarding the location for well B-2 S+D. Acres has reviewed the geohydrology around Area "B" and decided to locate the wells on a line between MW-B-4 and MW-B-1 (closer to B-1)

SIGNATURE: Lee Fuerst

TITLE: Project Manager

DATE: 6-21-88