CONVERSATION RECORD

TIME: AM

DATE: 28 JUNE

TYPE: ☐ VISIT ☐ CONFERENCE ☑ TELEPHONE ☑ INCOMING ☐ OUTGOING

Location of Visit/Conference:

NAME OF PERSON(S) CONTACTED OR IN CONTACT WITH YOU: DAVE DRAKE

ORGANIZATION (Office, dept., bureau, etc.):

TELEPHONE NO.:

SUBJECT: LOOW DRILLING PROGRESS pg 1 of 2

ROUTING	
NAME/SYMBOL	INT
ED-FH	
file	
Copy to	
ED-TD	

SUMMARY: Wells which are finished: MWB-4S, MWB-2S, MW-B-1S MW B-1D, MW B-3, MW A-1S. Two wells have surface casing installed - MW A-1D & MW B-2D; MWB-4D will be completed today. There should only be 2 well borings remaining plus the 4 soil borings plus the wells that need to be completed. If all goes well drilling will be entirely finished by 15 July. Dave had suggested to ACRES (at least a week ago) that they start to develop some of the wells. Due to fine material it will take a long time to develop wells. Yesterday the bailed B-4S dry several times.

Other issues: driller wanted to use "PAM" & DAVE DID NOT ALLOW it; trenching should START AFTER DEVELOPMENT is completed, about 25 July. ACRES BELIEVES TRENCHING

ACTION REQUIRED

NAME OF PERSON DOCUMENTING CONVERSATION:

SIGNATURE: Kathleen Olden

DATE: 25 JUNE 88

ACTION TAKEN

SIGNATURE:

TITLE:

DATE:

CONVERSATION RECORD

TIME: AM

DATE: 28 JUNE

TYPE: ☐ VISIT ☐ CONFERENCE ☐ TELEPHONE ☐ INCOMING ☐ OUTGOING

Location of Visit/Conference:

ROUTING	
NAME/SYMBOL	INT

NAME OF PERSON(S) CONTACTED OR IN CONTACT WITH YOU: DAVE DRAKE

ORGANIZATION (Office, dept., bureau, etc.):

TELEPHONE NO.:

SUBJECT: LOOW

pg 2 of 2

SUMMARY

and acid & TNT line sampling will only take a week & water sampling will only take a week (Water sampling may take longer than a week due to slow recovery rates)

Screen came in with only one threaded end. ACRES has been using screws to fasten bottom plug - all of the screws have not been stainless steel. The problem now is that when longer screen lengths need to be used they have to be joined with a coupling & screws - told Dave to make sure bailer or development device will fit through coupling with no problems, couplings are schedule 40 + not schedule 80.

ACTION REQUIRED

NAME OF PERSON DOCUMENTING CONVERSATION:

SIGNATURE: Kathleen Olds

DATE: 28 June 88

ACTION TAKEN

SIGNATURE:

TITLE:

DATE: