



DEPARTMENT OF THE ARMY
BALTIMORE DISTRICT, U.S. ARMY CORPS OF ENGINEERS
P.O. BOX 1715
BALTIMORE, MD 21203-1715

REPLY TO
ATTENTION OF

August 25, 1994

Engineering Division

Mr. Andrew Bellina
Chief, Hazardous Waste Facilities Branch
U.S. EPA, Region II
26 Federal Plaza, Room 1037
New York, New York 10278

Dear Mr. Bellina:

Reference telephone conversation between Ms. Carol Stein (EPA Region II) and Ms. Justina Wesley, of this office, on July 14, 1994, and our letter dated July 21, 1994, subject: U.S. Army Corps of Engineers, Baltimore District, response to United States Environmental Protection Agency (USEPA) comments to the Draft Environmental Evaluation Cost Analysis (EE/CA) Scope of Work (SOW) for the Lake Ontario Ordnance Works (LOOW) Site under the Defense Environmental Restoration Program for Formerly Used Defense Sites (DERP-FUDS), Site No. C02NY0025.

Items addressed were providing USEPA with a 30 day review period on additional project phases for LOOW, and the submittal of a revised schedule for the LOOW Interim Removal Schedule (IRA).

As requested, please find enclosed a copy of the revised Lake Ontario Ordnance Works Removal Action Schedule. Also, the Corps will incorporate the requested review time frame of 30 days for future project schedules for the remaining phases of work for the LOOW site.

Please direct all inquiries regarding this project to Ms. Justina Wesley, Design Manager, at (410) 962-6734.

Sincerely,

A handwritten signature in cursive script that reads "Christina E. Correale".

Christina E. Correale
Chief, Hazardous, Toxic, and
Radioactive Waste Branch

Enclosure

Copies Furnished (with Enclosure):

C. Stein, USEPA Region II

P. Counterman, NYSDEC

W. Wertz, NYSDEC

F. Shattuck, NYSDEC, Region 9

L. Theoradatos, CENAN-PP-PC

EE/CA SCHEDULE FOR LOOW FORMERLY USED DEFENSE SITE

ID	Name	Duration	2, 1994		Qtr 3, 1994			Qtr 4, 1994			Qtr 1, 1995			Qtr 2, 1995			Qtr 3, 1995			Qtr 4, 1995			Qtr 1, 1996			
			May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
1	REMOVAL ACTION EE/CA	178d	[Solid black bar from May to Mar]																							
2	SEND SOW TO REG.	0d	■																							
3	REG. REVIEW SOW	20d	■																							
4	REVISE SOW	1d																								
5	RFP TO ACRES	0d		■																						
6	A/E PREPARE PROPOSAL	30d		■																						
7	TECHNICAL ANALYSIS	5d				□																				
8	NEGOTIATE WITH ACRES	5d				□																				
9	CONTRACTING	5d				□																				
10	EE/CA NTP	0d					■																			
11	DEVELOP DRAFT EE/CA	30d						▨																		
12	REVIEW DRAFAT EE/CA	30d							▨																	
13	ON BOARD REVIEW	2d																								
14	DEVELOP FINAL EE/CA	21d									▨															
15	REVIW FINAL EE/CA	15d											▨													
16	APPROVE EE/CA	0d																								
17																										
18	PUBLIC NOTICE	11d																								
19	DEVELOP DRFT. NOTICE	5d																								
20	REVIEW DRFT. NOTICE	2d																								
21	DEVELOP FNL. NOTICE	2d																								
22	PUBLISH PUBLIC NOTICE	2d																								
23	ACTION MEMORANDUM	40d																								
24	DEV. DRFT. ACTION MEMO	25d																								
25	REV. DRFT. ACTION MEMO	10d																								
26	DEV. FNL. ACTION MEMO	5d																								
27	APPROVE ACTION MEMO	0d																								
28																										
29																										
30																										
31																										
32																										
33																										